

Vessel _____ Port: _____ Date/ time: _____

NOTE: Valid for max eight (8) hours. If the conditions change, the job shall be stopped and the risks assessed again before a new permit is issued

Has a RISK ASSESSMENT of the proposed operation been made: YES / NO

This is to certify that the following actions have been taken on board:

- | | |
|--|--------------------------|
| 1. "A" flag hoisted / diving lights displayed | <input type="checkbox"/> |
| 2. Echo sounding equipment is isolated | <input type="checkbox"/> |
| 3. Pilot ladder to remain accessible by the diving vessel for the duration of the operation. | <input type="checkbox"/> |
| 4. Fishing is prohibited | <input type="checkbox"/> |
| 5. Lifeboats will not be lowered or run in the water without the diver's permission | <input type="checkbox"/> |
| 6. Anchors will not be worked without the diver's permission | <input type="checkbox"/> |
| 7. Main Engine secured, turning gear engaged and warnings displayed in W/H & ECR | <input type="checkbox"/> |
| 8. Any extended speed logs are retracted | <input type="checkbox"/> |
| 9. Sea chest locations identified and drawings available (if necessary) | <input type="checkbox"/> |
| 10. Sea water intakes reduced to a minimum | <input type="checkbox"/> |
| 11. Steering gear isolated | <input type="checkbox"/> |
| 12. Impressed current system isolated | <input type="checkbox"/> |
| 13. All other vessels alongside have been advised about diving operations | <input type="checkbox"/> |
| 14. Any approaching vessels will be advised about diving operations | <input type="checkbox"/> |
| 15. Any other underwater equipment which may be hazardous to diving has been isolated. | <input type="checkbox"/> |
| 16. Constant radio / VHF watch maintained (VHF channel _____) | <input type="checkbox"/> |
| 17. | <input type="checkbox"/> |
| 18. | <input type="checkbox"/> |

Comments:

Signed:

_____ Master _____ Ch. Eng. _____ PIC Diving

Diving completed:

Date: _____ Time: _____ Signature PIC Diving _____

Note: This form is to be filled in by hand and shall be completed by the persons involved in the planned work. One copy is to be filled in on board; retention period two (2) years. Copy of this permit given to the divemaster, copy posted on bridge and ECR for duration of operation